

Construction reshaping Pacheco Plaza into Novato's lifestyle village



Paving has been laid on the Phase I parking lot and the curbing and bio swales are poured and ready for filtration soils due to be placed during the second week of November. These swales throughout the parking lot in Phase I and Phase II will collect, and naturally filter, the runoff in the parking lot before it is drained into the creek.

The radius curbs for our new Courtyard have been poured with limestone colored concrete. Between the curbing drain rock has been

placed and stone pavers are scheduled to be installed in a radius pattern next month. This area is really starting to take shape and we are excited about getting the pavers in place. An additional sidewalk will be poured which will link one building to the next with a very attractive pedestrian path of stained concrete with acid stained patterns inserted in the finish.

The heavy canopy overhanging the sidewalk has been demolished on the first building and scaffolding is being

erected on the second building set to begin its demo next week. If you have not been by to see the progress lately this demo has had a big impact on the look of the building. Large steel trellises will be hung from the new facade of the building along with the translucent Kalwall which will serve as rain protection allowing filtered sunlight to reach the sidewalks. This installation is scheduled for late November or early December.